

ATTACHMENT 1

Approved For Release 2000/08/28 : CIA-RDP78-04722A000200020090-5

7 March 1971

POWER SOURCE	POWER STATUS
Frantic	Not Affected
Critical Emergency Commercial or Normal Power	Total outage, 90 seconds to several minutes at: 1000 Hours 1200 Hours 1500 Hours

FRANTIC POWER

Within the Headquarters Building the Frantic Power is backing up the following loads:

- Select equipment in Operations Center
- Select equipment for the Office of Communications
- Select equipment for the Office of Security
- Select lighting and equipment in 7D and 7E areas

Approved For Release 2000/08/28 : CIA-RDP78-04722A000200020090-5

Approved For Release 2000/08/28 : CIA-RDP78-04722A000200020090-5

Critical Power:

2500 kw. 90- to 120-second response, automatic-start generator located adjacent to the powerhouse and backing up the following loads:

- a. All loads located in the south half of the Building which previously were on emergency power; i.e., all loads in the south half of the Building which were backed up by the two each 2000 kw. manual-start generators are now backed up by the 2500 kw. automatic-start generator.
- b. Select loads in the north half of the Building including all telephones, all KY-3's and the area between 7D 25 and 7E 35.

Emergency Power:

Two each 2000 kw. manual-start, 15-minute response generators located in the powerhouse and backing up the following loads: All emergency loads in the north end of the Building; i.e., no change -- all loads in the north end of the Building previously on emergency power (two each 2000 kw.'s) are still on emergency power. There is no emergency power in the south half of the Building during the test. In an actual outage, however, emergency power can be switched, as necessary, from the north half of the Building to the south half of the Building

Commercial or Normal Power:

All remaining power not mentioned in systems listed above which serve the Headquarters Area Complex.